#### October 8th, 2019

### Public Works Report

#### Gravel Roads

Fall Grader operations are ongoing. Roads are being assessed on a continuous basis. Graders are continuing their efforts on soft areas, areas with washboards, and areas with potholes. As such, patch gravelling is continuing to occur on several roads within the County with aggregate being utilized out of the Irwin and Martin gravel pits along with the Centerview stockpile pit.

#### Surfaced Roads

Painting of "STOP AHEAD" and stop bars, on County surfaced roads, began the week of September 23<sup>rd</sup> and will be ongoing over the next few weeks.

Painting of a new crosswalk in Condor was completed on October 2<sup>nd</sup> to accommodate Condor school. This was done in conjunction with Maintenance installing a new culvert and gravel approach to connect the existing sidewalk with the new crosswalk across from the community hall.

Crews are still patching any surfaced roads, and, SB-90 dust suppressions requiring maintenance, prior to the winter season.

Hauling of Winter Sand, to the North salt storage facility, began the week of September 30<sup>th</sup>.

#### **Maintenance**

Crushing has been completed in the Irwin Pit.

Upgrades to the Condor Wastewater Lagoon is continuing. New Liner installation to be completed in the spring of 2020. Anticipate commissioning of the lagoon, with upgrades, to occur early December 2019.

The Leslieville School grounds wastewater force-main relocation construction project started the week of September 30<sup>th</sup>. Anticipate completion the week of October 30<sup>th</sup>, 2019. In addition, Pidherney's will have hydrovac trucks hauling sewage to the lagoon, throughout construction, so no interruptions are expected.

Construction, for the replacement of bridge structure BF 02232, south of Withrow (SE-28-39-4-W5), is still ongoing. The Withrow Highway, just north and south of the bridge structure, continues to be closed. Anticipate completion by October 30<sup>th</sup>, 2019.

Construction, for the replacement of bridge structure BF 79392, on Twp. Rd. 37-2 west of Stauffer (NW-9-37-5-W5), is still ongoing. Anticipate completion by October 30<sup>th</sup>, 2019.

The annual flushing of the sanitary wastewater lines, within the hamlets of Leslieville, Condor and Nordegg, has been completed.

The placement of three new streetlights, one in the hamlet of Leslieville and two in Withrow, has been completed.

The installation of wastewater sanitary lines, to the Nordegg Museum and Golf Course Club House, has commenced. Anticipate completion by October 30<sup>th</sup>, 2019.

Maintenance and repair work, to the Nordegg trails, has finished for 2019. Further work will continue in the spring and summer of 2020.

### **Gravel Road Rehabilitation**

Road Re-Hab Crew working on Twp. Rd. 37-2 (Cooper Pit Road) has roughed in 3200m of the 3200m project and is drying and shaping as weather permits.

Crew has started on Summer Village of Burnstick Lake project, with slope improvements underway. Crew should have project complete with final clean up remaining by Tuesday, weather permitting.

Road Re-Hab crew on Range Road 7-4, north of Twp. Rd. 40-5 for 2400m, has the project completed.

Crew has moved to Township Road 41-2, west of Hwy 22 (Frisco Pit Road), with approximately 200m of the 1600m project roughed in.

Shoulder Pull Crew is on Range Road 5-3, north of SH 598 for 4800m. Crew has 4000m roughed in.

Clean up dozer has trimmed ditches along Twp. Rd. 40-2 shoulder pull and James River Road shoulder pull projects. Dozer will start on Range Road 5-3 as weather permits.

### **Beaver Flat Road**

The Beaver Flat Road project includes the Grading and Other Work from Hwy. 12 to approximately 4.5 km north. Howitt Construction Ltd has road surface to grade and gravelled from Lobstick Creek bridge to north limits of project. Howitt has road under cut from Lobstick Creek bridge to Hwy 12 with backfilling to grade ongoing. Crew continues to work on compaction as weather permits. Howitt continues to work on ditch cleanup as weather permits from Lobstick Creek to north end of project.

Blue Mountain Power has finished relocating power poles on project.

# <u>Nordegg</u>

#### **Manufactured Home Park**

Streetlights for the MHP will be installed later this fall.

Completion testing of installed shallow utilities will take place this fall.

# **Facilities**

# **Condor Public Services Building**

Eagle Builders are continuing to install the electrical and mechanical components. Installation of the millwork, lockers and plumbing fixtures is underway. Substantial completion and owner walk through is scheduled for October 15, 2019, ahead of schedule. Once the handover is complete, County staff and contractors will commence furniture and equipment installation, install security system, landscaping and security fence installation.

# Nordegg Heritage Centre

The contractor is continuing to work on renovations on the top floor of the Heritage Centre.

#### Road Bans:

Order by the Vehicle Weights Committee of Clearwater County Highway Order No. 03/19 Defining Maximum Allowable Weights Permitted On Certain Municipal Roads

Pursuant to the Authority granted by the Minister of Transportation and Utilities under the Traffic Safety Act, the Vehicles Weights Committee orders that effective 8:00 a.m., Wednesday, June 5, 2019.

#### Percentage Axle Weights for Highways are:

r er centuge risite trengines for	inghina jo are.	
HICHWAYNO	LOCATION	% AXL
HIGHWAY NO.	LOCATION	WEIGH
Arbutus Rd RR 6-3 & 6-1	From Hwy #11 to Butte Hall Rd	100%
Airport Road Access	From One Mile north of TWP Rd 40-0 to Airport	100%
Alhambra Rd RR 5-4	From Hwy #11 to SH598	100%
Beaver Flats Rd RR 6-0	From Hwy #598 to Hwy #12	100%
Bunch Road Rge Rd 5-4	From Hwy #598 North to Twp Rd 40-0	100%
Burnstick Lake Rd RR 6-3	From Hwy #54 to 9 km South	100%
Caroline North RR 6-1	From Hwy #54 North 10.5 kms to Butte Hall Rd Twp Rd 37-3	100%
Caroline South Rd RR 6-1	From the Village of Caroline South to extension of #587	100%
Cougar Ridge Twp Rd 38-5	From Hwy752 East 1/4 mile Cougar Ridge Access Rd & Subdivision	100%
Crammond Rd TWP RD 35-4	From Hwy #22 East for 8 km	100%
Everdell Rd RR 7-3	From Prairie Creek (Hobbs) Road North to Hwy #752	100%
Golf Course Rd TWP RD 39-5	From Hwy #11A East to the golf course	100%
Greenwood Way, Cul-de-sac	Gravel-Greenwood Way entrance off RR 6-4 - Entire Cul-de-sac	50%
James River Rd RR 5-3	From James River Store on Hwy #587 South to Bridge	100%
Old Dovercourt Rd	From Hwy #11 for 1 km South RR 7-1 & East TWP RD 39-0	100%
Oras Rd RR 6-3	From Junction Hwy #11 North to Hwy #12	100%
Rainbow Ford Rd TWP RD 39-3	From Town/County Boundary East to the Taimi Road	50%
Red Deer River Access Rd	From County Boundary West for 10 km	100%
Wall Street Rd RR 4-3	From Hwy #11 South to County Boundary	100%
Withrow Rd RR 4-3	From Hwy #11 to Rainy Creek Road	100%
Dead End Gravel Road TWP RD 40-4	Gravel - From NE Corner of 20-40-8-W5 West to end of road	50%
This order remains in effect unt		

This order remains in effect until further notice.

# Erik Hansen, Kurt Magnus, Directors, Public Works