## May 12th, 2020

## **Public Works Report**

## 1. Gravel Roads

Clearwater County Beat Graders continue to work through each beat mitigating areas of concern, as needed. Summer Gravel program to begin the week of May 19<sup>th</sup>, 2020.

## 2. Surfaced Roads

All of the plow trucks have been down rigged and converted back to gravel trucks for the Summer season. Two units are still ready and prepared to tackle a snow or freezing rain event.

Patching, on Surfaced Roads, has begun and will continue, as weather permits, on an as-needed basis.

The availability of dust suppression contracts, both SB90 & Magnesium Chloride, is currently being advertised and will remain open until May 31<sup>st</sup>.

The streetlight arms and fixtures have been installed on the custom streetlight poles in Nordegg. The tendering of the remaining work involving the placement of an additional three streetlight poles and fixtures, at the intersection of Highway 11 and Stuart Street, along with the energization of all streetlights, is expected to be posted by the end of May.

Crews will be sweeping off Surfaced Roads in the coming weeks to remove any remaining winter sand, from plow trucks, and/or gravel at the intersections.

#### 3. Maintenance

**Pidherney's** has completed hauling aggregate from the Burnstick Aggregate Pit to the Larsgard Aggregate Pit. They started on February 11<sup>th</sup>, 2020 and completed hauling on March 6<sup>th</sup>, 2020. The ¾" aggregate is scheduled to be stockpiled the week of May 11<sup>th</sup>, 2020. The project completion deadline, to have the aggregate stockpiled, is June 30<sup>th</sup>, 2020.

**Northside Construction Partnership**, the contractor for the replacement of approximately 380 metres of Priority 1 Sanitary Collection Mains, within the Hamlet of Condor, is scheduled to start on May 19<sup>th</sup>, 2020. Construction is scheduled to last 53 days, weather dependent.

Project tender, for the replacement of BF08195 (SE 02-41-06-W5M, Township Rd. 41-0 and east of Range Road 6-2), has been publicly posted and receiving tender bids. The tender has a closing date of May 12<sup>th</sup>, 2020.

**Pidherney's** is scheduled to start the Condor Lagoon Upgrades the week of May 19<sup>th</sup>, weather dependent. Work to be completed, but not limited to, the installation of the new liner within the lagoon storage cell and landscaping. Work expected to be completed by July, 2020.

Culverts continue to be monitored and steamed, to minimize the damages to our roadways, due to isolated flooding.

County signs and delineators are being replaced, repaired, and washed as needed.

Crews are beginning to prepare for the upcoming spring and summer maintenance programs which include beaver control, the evaluation of potential effects of run off, and, flooding, bridge cleaning & repairs, and, drainage control.

County Gravel pits are being assessed and evaluated for potential aggregate operations which include reclamation, mining and crushing.

## 4. Rocky Mountain Regional Solid Waste Authority

The Service Agreement, between Clearwater County and **Tetra Tech Canada Inc.**, for the engineering of the Landfill Cell 2 Development construction, is currently being reviewed. Expect Service Agreement to be finalized by week of May 19<sup>th</sup>, 2020.

## 5. Gravel Road Rehabilitation

Construction Foremen have begun Spring Road Assessments as roads are showing weak areas from frost slowly coming out of road grade.

Erosion mitigation and ditch cleanup has begun on Twp. 41-2, west of Hwy 22 (Frisco Pit Road) when ground conditions permit.

Mulching is underway on Twp. 36-5A (Paradis Road) as ground conditions allow.

Staff are monitoring last year's Gravel Road Rehab and Shoulder Pull projects for gravel requirements as spring thaw begins.

Staff are assisting with the construction of campsites at Shunda Creek Campground in Nordegg. Trees were removed May 6<sup>th</sup> and 7<sup>th</sup>, 2020 along the campsite road that presented a hazard.

## 6. Base Pave

The Speight Road (Twp. 39-0) grading tender was advertised May 5<sup>th</sup>, 2020. Closing date for proposals is May 28<sup>th</sup>, 2020.

Remaining brush removal on road right of way and private property is ongoing.

The base pave for Taimi Road was originally scheduled to commence August 20, 2020. The contractor (Pidherney's) has indicated that they may commence as early as June 1, 2020.

## 7. Asphalt Overlay

Border Paving has begun operations at the Brewster Pit adjacent to the Sunchild Road. Crushing operations are expected to last until June 1, 2020. Pidherney's has finished stockpiling pit run from Brewster Pit to their crusher site on the east side of the Sunchild road across from the Brewster Pit.

The legal survey RFP for Sunchild Road was posted on April 7<sup>th</sup>, 2020. The closing date for proposals is May 14<sup>th</sup>, 2020.

## 8. Nordegg Historic Commercial Core

AIC Construction has completed stripping topsoil for future parking lots and lanes this past week.

# 9. New Staff Accommodation Unit (Nordegg)

1110076 Ontario Limited continues with the construction of the 4-person self-contained staff accommodation unit. Delivery and placement have been delayed until May 15<sup>th</sup>, 2020.

Preparation for the pad will begin next week prior to unit arrival.

# 10. Administration Building Renovations

Staff and contractors continue with the basement renovations to facilitate additional file storage, meeting room, office space and a breakout room. Contractors will continue to work on renovations after hours and weekends.

## 11. Land Acquisition (Caroline Property)

The Residential Real Estate Purchase Contract was completed, and the Purchase Price was fully paid on April 30<sup>th</sup>, 2020. Administration received possession of property house keys on May 01<sup>st</sup>, 2020.

Staff inspected the property, including the house and outbuildings. Staff is taking steps to remove the outbuildings and cut off utilities to the house. The house is being evaluated for the presence hazardous materials.

#### 12. Leslieville Public Services

The RFP for the building was advertised April 20<sup>th</sup>, 2020. Closing date for proposals is May 12<sup>th</sup>, 2020. Construction is to commence July 31<sup>st</sup>, 2020 and be completed by December 31<sup>st</sup>, 2020.

The grading tender was advertised April 21<sup>st</sup>, 2020. Closing date for proposals is May 14<sup>th</sup>, 2020. Construction is to be completed by July 20<sup>th</sup>, 2020.

## 13. Broadband

The RFP for the Fibre Backbone build from Rocky Mountain House west to the Ferrier area closed April 23, 2020. 8 proposals were received. The County's consultant and staff have commenced the review of the proposals and had interviews scheduled May 7<sup>th</sup> and 8<sup>th</sup> with selected proponents.

## **Road Bans:**

Clearwater County
4340 47 Ave Box 550
ROCKY MOUNTAIN HOUSE, Alberta
Tel 1A4
Telephone (403) 845-4444 Fax (403) 845-7330
E-mail: gublicworks@clearwatercounty.cn
Website: www.clearwatercounty.cn



Order by the Vehicle Weights Committee of Clearwater County Highway Order No. 01/20 Defining Maximum Allowable Weights Permitted On Certain Municipal Roads

Pursuant to the Authority granted by the Minister of Transportation and Utilities under the Traffic Safety Act, the Vehicles Weights Committee orders that effective 12:00 NOON, Friday, March 27, 2020.

#### Percentage Axle Weights for Highways are:

HIGHWAY NO.	LOCATION	WEIGHTS
Arbutus Rd RR 6-3 & 6-1	From Hwy #11 to Butte Hall Rd	90%
Airport Road Access	From One Mile north of TWP Rd 40-0 to Airport	90%
Alhambra Rd RR 5-4	From Hwy #11 to SH598	90%
Beaver Flats Rd RR 6-0	From Hwy #598 to Hwy #12	90%
Bunch Road Rge Rd 5-4	From Hwy #598 North to Twp Rd 40-0	90%
Burnstick Lake Rd RR 6-3	From Hwy #54 to 9 km South	90%
Caroline North RR 6-1	From Hwy #54 North 10.5 kms to Butte Hall Rd Twp Rd 37-3	90%
Caroline South Rd RR 6-1	From the Village of Caroline South to extension of #587	90%
Cougar Ridge Twp Rd 38-5	From Hwy752 East ¼ mile Cougar Ridge Access Rd & Subdivision	90%
Crimson lake access	From Hwy756 West 1.6 km	90%
Crammond Rd TWP RD 35-4	From Hwy #22 East for 8 km	90%
Everdell Rd RR 7-3	From Prairie Creek (Hobbs) Road North to Hwy #752	90%
Golf Course Rd TWP RD 39-5	From Hwy #11A East to the golf course	90%
Greenwood Way, Cul-de-sac	Gravel-Greenwood Way entrance off RR 6-4 - Entire Cul-de-sac	50%
lames River Rd RR 5-3	From James River Store on Hwy #587 South to Bridge	90%
Old Dovercourt Rd	From Hwy #11 for 1 km South RR 7-1 & East TWP RD 39-0	90%
Oras Rd RR 6-3	From Junction Hwy #11 North to Hwy #12	90%
Rainbow Ford Rd TWP RD 39-3	From Town/County Boundary East to the Taimi Road	50%
Red Deer River Access Rd	From County Boundary West for 10 km	75%
Wall Street Rd RR 4-3	From Hwy #11 South to County Boundary	90%
Withrow Rd RR 4-3	From Hwy #11 to Rainy Creek Road	90%
Dead End Gravel Road TWP RD 40-4 This order remains in effect unt	Gravel - From NE Corner of 20-40-8-W5 West to end of road	50%

NOTICE:

This is an information service only. It is your company's responsibility to keep updated on Road Bans.

Date March 25, 2020

Erik Hansen Director, Public Works Infrastructure

% AXLE

Erik Hansen, Kurt Magnus, Directors, Public Works